## **Pre-Startup Checklist**

## Please Complete One Form Per Unit



Facility Name:	
Address:	
KKT Produce (SN):	
KKT Model:	
The chiller must be insta	es the <i>minimum</i> requirements that must be completed by the chiller installer prior to the scheduled chiller startup. alled considering all applicable safety practices as defined by OSHA. Each item must be verified by the fer to the KKT chillers Installation and Operation manual for further technical specifications.
	completed and returned to KKT chillers via email support@kkt-chillersusa.com. Once received chiller duled to be performed within 10 business days or otherwise mutually agreed.
<b>Note</b> All Startup v	isits will be scheduled to be performed during regular office hours 8AM - 5 PM Monday through Friday.
Plea	ase place a checkmark in the left column once each item has been completed.
Chiller install loca manual.	cion provides adequate clearance for airflow and accessibility for maintenance as specified in chiller
Chiller has been m	punted, anchored and supported per specifications in chiller manual.
Chiller location is n	ot near any other heat sources (i.e.: condenser exhaust, ventilation ducts, heating exhaust, etc.).
Please indicate size o	
Approx. length of pipe	run (one way) ft/m Vertical height difference between chiller and process being cooled ft/m dt to the chiller has been leak tested and flushed clean with water prior to connecting to the chiller.
Adequate Glycol (Kinstallations, maxi	KT protect) and water available on site (near chiller) to insure proper glycol concentration (37% for standard num of 50% for installations in regions with low ambient temperatures). KKT is responsible for filling the system.  Reverse Osmosis or De-mineralized water should be used.
Incoming power se	rvice connection to the chiller matches the power requirements shown on the chiller data plate.
All field wiring conr	ections verified and match prints. All wiring terminations have been checked for loose connections.
, , ,	nel <b>(if equipped)</b> mounted, conduit installed and provided cable run. If length exceeds 50m (164'), a long able (100m (328')) must be purchased / installed (KKT# M506106). Splicing is <u>no</u> t allowed.
	oplied to the chiller crankcase heaters for a minimum of 8 hours prior to arrival of service technician. <b>Note</b> : Power to the unit and main chiller disconnect must remain in the ON position.
Chiller visually che	cked for any signs of shipping damage (i.e.; damaged crating, bent panels, fluid leaks, etc.).
For closed (pressure to escape from the	ized) fluid systems only, automatic air-bleeder valves must be installed at highest point of site piping to allow air system.
Comments:	
accordance with the inst manual. Additionally, responsibility. Failure	acknowledge that you have personally verified each item on this checklist has been completed in allation instructions and technical specifications provided in the KKT chillers Installation and Operation you acknowledge that any delays caused due to incomplete or incorrect items are your to complete any items on this checklist may result in the need for additional visits and additional charges incurred as a result of incomplete items are your responsibility.
Name of Site Manager:	Company Name:
Signature of Site Manag	er: Phone Number:

KKT chillers, Inc.
765 Dillon Drive Wood Dale, IL 60191
T:847 734 1600 | F: 847 734 1601 | E: sales@kkt-chillersusa.com | W: www.kkt-chillersusa.com